

## TO WHOMSOEVER IT MAY CONCERN

M/s DTI has already carried out office interior work of our BKC  $-6^{\text{th}}$  floor. The details are as follows :

Name of the work / project with location : D B Corp Ltd. - BKC, Mumbai Office

1. Scope of work: Office Interior of civil & furniture work.

2. Agreement No.: WO No. 1454 dtd. 3<sup>rd</sup> Dec. 2010

3. Estimated / Tendered Cost : 1.53 Crs.

4. Value of work done: 2.35 Crs.

5. Stipulated date of start: 5<sup>th</sup> Dec. 2010

Actual date of start: 5th Dec. 2010

Stipulated date of completion.: 29th Jan. 2012

Actual date of completion. : March 2012

6. Amount of compensation levied for delayed Completion if any. : Work delayed because of D B Corp's additional work.

7. Performance report based on Quality of Work, Time Management, and Resourcefulness


: Very Good

DATE: 23<sup>rd</sup> April 2013

Dr. Kishor Sankhe

Group Procurement Head

D B Corp. Ltd.













dainikbhaskar.com

Madhya Pradesh, Chhattisgarh, Rajasthan, Punjab, Chandigarh, Haryana, Gujarat, New Delhi, Maharashtra, Himachal Pradesh, Uttarakhand, Jharkhand, Jammu